

SERVICE & SUMP LOCATION PLAN

ADDRESS: _____

INSTALLER: _____ SIGNATURE _____

BUSINESS LICENSE# _____

PERIMETER DRAINS

PERF. PVC - SIZE: _____

BIG O - SIZE: _____

WINDOW WELL DRAIN "TEED"

STAIRWELL DRAIN 12"

HIGH POINT OF TILES X HP _____",
FROM TOP OF CONCRETE.

SUMP SIZE

24" (2'-0" MAX DEPTH)

30" (8'-0" MAX. DEPTH)

36" C/W LADDER
(OVER 8'-0" DEEP)

WATER LINE

3/4"

1"

POLYETHYLENE-CSA B137.1

PEX B 137.5

COPPER K ASTM B88

PVC SCHEDULE 40 OR 80
SCA B137.3

SEWER PLUG

REMOVED BY TOL INSPECTOR

VERIFIED: _____

REMOVED BY CONTRACTOR

(TEST BALL USED ON SITE)


VERIFIED: _____

PLUG NOT IN INSP CHAMBER

NOTE

1.) SOLID PVC REQ'D UNDER
DRIVEWAY

2.) SOLID PVC REQ'D FROM
PERIMETER DRAINS TO
SUMP



PROPERTY LINE

ADJOINING LOT